

**PUTNAM COUNTY
Public Works Department Projects**

For Additional Information Call Public Works at PH 386-329-0346

ROADWAY IMPROVEMENT PROJECTS

LOCATION	PROJECT DESCRIPTION	CURRENT STATUS	ESTIMATED START OF CONSTRUCTION	ESTIMATED COMPLETION DATE
East Pinellas Road	The road is to be paved from SR 19 to Stokes Landing Road	Bid Awarded. Construction Start Date is 01/26/15	January 26,2015	August-15
2014 Dirt to Pave Roads	Twelve roads will be paved. The work is underway.	Most of the paving is already completed. The contractor is working on the Punch List items.	Underway	January-15
CR 209 Roadway Resurfacing	The resurfacing will improve roadway pavement from Palmetto Bluff Road to US 17	The design phase is complete. Additional Bridge Railing repairs were approved. Construction Bidding is underway.	Underway	May-15
Strickland Road Resurfacing	The County improved the pavement for the entire length of the roadway	Resurfacing completed.	Complete	Complete
County Striping Project	Striping on roads throughout the County	The striping is being planned for the Spring of 2015. Advertisement for Bids planned for January.	March-15	April-15
Holloway Road	Dirt to pave from SR 100 to Tinsley Road	This design-build project is pending an executed agreement with FDOT.	Pending FDOT Approval	June-15
Forest Roads to Fort Gates Ferry	Dirt to pave with bike lane	This design-build project is pending an executed agreement with FDOT and the Division of Forestry.	Pending FDOT Approval	July-15
US 17 in East Palatka	Install concrete light poles from Memorial Bridge to the Weigh Station	Awaiting final agreement from FDOT	Feb-15	March-15
CR 315 Resurfacing	The County is to resurface 3.4 miles of road from SR100 to the Clay County Line	The project was awarded January 13, 2015.	February-15	April-15

**PUTNAM COUNTY
Public Works Department Projects**

For Additional Information Call Public Works at PH 386-329-0346

WATER AND WASTEWATER UTILITIES PROJECTS

LOCATION	PROJECT DESCRIPTION	CURRENT STATUS	ESTIMATED START OF CONSTRUCTION	ESTIMATED COMPLETION DATE
East Palatka - Gilbert Road	New Wastewater Treatment Plant for East Palatka and San Mateo area	Construction is underway. Plant startup testing is scheduled for March/April 2015.	Underway	June-15
US 17 in East Palatka	Relocation of the Waterline	Design is underway by Consultant	May-15	June-15

STORMWATER IMPROVEMENT PROJECTS

LOCATION	PROJECT DESCRIPTION	CURRENT STATUS	ESTIMATED START OF CONSTRUCTION	ESTIMATED COMPLETION DATE
Port Comfort Road in East Palatka	This is a project to reduce flooding at Port Comfort Road	Construction is complete. The final closeout is pending.	Underway	December-14
Palmetto Bluff Road in Bostwick	The project is to improve the drainage channel crossing Palmetto Bluff Road	Construction is complete. The project close out is pending.	Underway	January-15
Front Street in Welaka	The project is to improve the cross culvert and reduce flooding	The design has been revised to reduce neighborhood impacts. The final design work and grant agency approvals are pending.	Pending Outside Agency Approval	May-15
Towles Road Outfall	The project is to improve drainage in the surrounding areas.	A SJRWMD permit was received on October 10th. FEMA modification is pending for final design.	March-15	June-15
Eddie Vreen Road/Towles Road	The project is to improve drainage in the surrounding areas.	Engineering design complete. Bid document preparation is in progress.	March-15	April-15
CR 309C Road Ditch Piping Project	The project is to repair damage and provide future road ditch erosion protection.	The consultant design work is complete. Construction bids have been received, and the contract is expected to be awarded when FEMA approves the box culvert modification.	3/1/2015 Pending FEMA Approval	December-15

**PUTNAM COUNTY
Public Works Department Projects**

For Additional Information Call Public Works at PH 386-329-0346

MULTI-USE TRAIL AND SIDEWALK PROJECTS

LOCATION	PROJECT DESCRIPTION	CURRENT STATUS		ESTIMATED COMPLETION DATE
US 17 to SJRWMD Office Segment 1	Palatka Multi-Use Trail along SR 100 with a crossing of SR 19	The right-of-way acquisition is scheduled to begin this year. Possible construction could begin in 2019.	Pending FDOT Action	December-20
Sun Avenue Sidewalk	The project to install sidewalk from Sun Avenue on SR 20 through Interlachen Lake Estates to CR 315	This project was to be completed in phases. Funding for FY-2020 construction has been withdrawn by FDOT due to reduction in available funds. A new application under the Transportation Alternatives Program will be submitted for consideration for funding in FY-2021.	Pending FDOT Approval	December-21
Palm Avenue in Palatka	Concrete sidewalk from SR 20 to Silver Lake Drive	Sidewalk construction along Palm Avenue from Campbell Street to Silver Lake Drive is now complete; final punch list is pending.	Underway	November-14
Final Trail Segment to US 17	Trail Construction for 800 Feet of Missing Segment to US 17.	The trail has been paved. Final site work is pending.	February-15	February-15

FERRY PROJECTS

LOCATION	PROJECT DESCRIPTION	CURRENT STATUS	ESTIMATED START OF CONSTRUCTION	ESTIMATED COMPLETION DATE
Fort Gates Ferry	Build new ferry landing facilities and replace old structures	The design planning is underway. Approval of the recommendations in the feasibility report is pending.	May-15	December-15
Drayton Island Ferry	Build new ferry landing facilities and replace old structures and upgrade ferry	The design planning is underway. Approval of the recommendations in the feasibility report is pending.	May-15	December-15

PUTNAM COUNTY
Public Works Department Projects

For Additional Information Call Public Works at PH 386-329-0346

OTHER CURRENT PUBLIC WORKS PROJECTS

LOCATION	PROJECT DESCRIPTION	CURRENT STATUS	ESTIMATED START OF CONSTRUCTION	ESTIMATED COMPLETION DATE
Moody Road	Road resurfacing and turn lane with sidewalk to SR 20	Pending further design and FDOT approvals, bid plans are being prepared. One property sale is pending. Advertisement for construction bids is expected to begin in Spring, 2015.	February-15	August-15
Moody Road Cross Culvert Failure Replacements	The project is to install new cross culverts	The major work is complete. The road asphalt patch repair work and backslope erosion repairs have been completed. A headwall and guardrail need to be installed.	Underway	December-14
Brick Road Repairs	Turner Road and other East Palatka brick roads	Work is expected to begin on Turner Road in the first quarter of 2015.	March-15	June-15