

**PUTNAM COUNTY  
Public Works Department Projects**

For Additional Information Call Public Works at PH 386-329-0346

**ROADWAY IMPROVEMENT PROJECTS**

<b>LOCATION</b>	<b>PROJECT DESCRIPTION</b>	<b>CURRENT STATUS</b>	<b>ESTIMATED START OF CONSTRUCTION</b>	<b>ESTIMATED COMPLETION DATE</b>
East Pinellas Road	The road is to be paved from SR 19 to Stokes Landing Road	Construction is underway	Underway	August-15
2014 Dirt to Pave Roads	Twelve roads will be paved. The work is underway.	Final acceptance of paving on St. Lucie St. & W. Hillsborough Ave. is on hold. Another layer of asphalt is to be laid.	Underway	June-15
CR 209 Roadway Resurfacing	The resurfacing will improve roadway pavement from Palmetto Bluff Road to US 17	Construction is underway. Plans for additional bridge railing retrofit is being designed.	Underway	September-15
County Striping Project	Striping on roads throughout the County	Contract awarded 6/9/2015.	June-15	July-15
Holloway Road	Dirt to pave from SR 100 to Tinsley Road	SCOP - received signed agreement from FDOT on 5/8/2015. Waiting for FDOT's concurrence to award design.	Feb-16	June-16
Forest Roads to Fort Gates Ferry	Dirt to pave with bike lane	SF 299 application was sent to the US Forestry Service 5/28/2015 to acquire easement. SCOP Agreement & award of Design Phase to consultant received 6/8/2015.	June-15	June-17
US 17 in East Palatka	Install concrete light poles from Memorial Bridge to the Weigh Station	DIOT Supplemental Joint Participation Agreement was approved by BOCC 3/10/15	June-15	September-15
CR 315 Resurfacing	The County is to resurface 3.4 miles of road from SR100 to the Clay County Line	Substantially completed 4/30/15.	Underway	6/1/2015 (Completed)
2015 Dirt To Pave Roads	Roads to be paved.	Design is underway	July-15	September-15
2015 Resurfacing Project	Roads to be resurfaced.	Design is underway	July-15	September-15

**PUTNAM COUNTY  
Public Works Department Projects**

For Additional Information Call Public Works at PH 386-329-0346

**WATER AND WASTEWATER UTILITIES PROJECTS**

<b>LOCATION</b>	<b>PROJECT DESCRIPTION</b>	<b>CURRENT STATUS</b>	<b>ESTIMATED START OF CONSTRUCTION</b>	<b>ESTIMATED COMPLETION DATE</b>
East Palatka - Gilbert Road	New Wastewater Treatment Plant for East Palatka and San Mateo area	Phase I - Anticipated to be on-line approximately mid June. PCI & Public Works compound anticipated completion in mid August.	Underway	June-2015 (Phase I) August-2015 (PCI & Public Works Compound)
US 17 in East Palatka	Relocation of the Waterline	Notice to Proceed was issued by FDOT to relocate existing water facilities on 4/16/2015.	June-15	August-15

**STORMWATER IMPROVEMENT PROJECTS**

<b>LOCATION</b>	<b>PROJECT DESCRIPTION</b>	<b>CURRENT STATUS</b>	<b>ESTIMATED START OF CONSTRUCTION</b>	<b>ESTIMATED COMPLETION DATE</b>
Front Street in Welaka	The project is to improve the cross culvert and reduce flooding	The design has been revised to reduce neighborhood impacts. The final design work and grant agency approvals are pending.	Pending FDEM Approval	August-15
Towles Road Outfall	The project is to improve drainage in the surrounding areas.	A SJRWMD permit was received on October 10th. FEMA modification is pending for final design.	Pending FDEM Approval	August-15
Eddie Vreen Road/Towles Road	The project is to improve drainage in the surrounding areas.	Bids received are over budget. Project will be done in-house.	July-15	July-15
CR 309C Road Ditch Piping Project	The project is to repair damage and provide future road ditch erosion protection.	Construction contract was awarded to Commercial Industrial Corporation.	June-15	December-15

**PUTNAM COUNTY  
Public Works Department Projects**

For Additional Information Call Public Works at PH 386-329-0346

**MULTI-USE TRAIL AND SIDEWALK PROJECTS**

<b>LOCATION</b>	<b>PROJECT DESCRIPTION</b>	<b>CURRENT STATUS</b>		<b>ESTIMATED COMPLETION DATE</b>
US 17 to SJRWMD Office Segment 1	Palatka Multi-Use Trail along SR 100 with a crossing of SR 19	The right-of-way acquisition is scheduled to begin this year. Possible construction could begin in 2019.	Pending FDOT Action	December-20
Sun Avenue Sidewalk	The project to install sidewalk from Sun Avenue on SR 20 through Interlachen Lake Estates to CR 315	This project was to be completed in phases. Funding for FY-2020 construction has been withdrawn by FDOT due to reduction in available funds. A new application under the Transportation Alternatives Program will be submitted for consideration for funding in FY-2021.	Pending FDOT Approval	December-21

**FERRY PROJECTS**

<b>LOCATION</b>	<b>PROJECT DESCRIPTION</b>	<b>CURRENT STATUS</b>	<b>ESTIMATED START OF CONSTRUCTION</b>	<b>ESTIMATED COMPLETION DATE</b>
Fort Gates Ferry	Build new ferry landing facilities and replace old structures	The design planning is underway, recommendations in the feasibility report were approved.	December-15	June-16
Drayton Island Ferry	Build new ferry landing facilities and replace old structures and upgrade ferry	The design planning is underway, recommendations in the feasibility report were approved.	December-15	June-16

**PUTNAM COUNTY**  
**Public Works Department Projects**

For Additional Information Call Public Works at PH 386-329-0346

**OTHER CURRENT PUBLIC WORKS PROJECTS**

<b>LOCATION</b>	<b>PROJECT DESCRIPTION</b>	<b>CURRENT STATUS</b>	<b>ESTIMATED START OF CONSTRUCTION</b>	<b>ESTIMATED COMPLETION DATE</b>
Moody Road	Road resurfacing and turn lane with sidewalk to SR 20	Project is included in the Resurfacing Project for 2015.	July-15	December-15
Moody Road Cross Culvert Failure Replacements	The project is to install new cross culverts	The major work is complete. The road asphalt patch repair work and backslope erosion repairs have been completed & guardrails installed. Headwall needs to be installed.	Underway	July-15
Brick Road Repairs	Turner Road and other East Palatka brick roads	Work is expected to begin on Turner Road in the fourth quarter of 2015.	October-15	December-15