

Ashley Lakes Rd Schedule

ID	Task Name	Duration	Start	Finish	2018												2019				2020											
					2nd Quarter			3rd Quarter			4th Quarter			1st Quarter			2nd Quarter		3rd Quarter		4th Quarter		1st Quarter		2nd Quarter							
					Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun
1	Phase #1	691 days	Tue 5/9/17	Tue 12/31/19	[Timeline bar from 5/9/17 to 12/31/19]																											
2	BOCC Execution of the Agreement Between BOCC and FDOT	1 day	Tue 5/9/17	Tue 5/9/17																												
3	FDOT Execution of Agreement between BOCC and FDOT	2 wks	Wed 5/10/17	Tue 5/23/17																												
4	PCPW Generate RFQ advertisement and procure FDOT Concurrence	3 wks	Wed 5/24/17	Tue 6/13/17																												
5	Advertise RFQ	4 wks	Wed 6/14/17	Tue 7/11/17																												
6	Review the RFQ results and Present the selected designer to FDOT for Concurrence	3 wks	Wed 7/12/17	Tue 8/1/17																												
7	Submit the RFQ slected designer contract to BOCC for Execution	1 day	Tue 8/8/17	Tue 8/8/17																												
8	Issue NTP with Design	1 day	Wed 8/9/17	Wed 8/9/17																												
9	Complete the design	9 mons	Thu 8/10/17	Wed 4/18/18																												
10	Acquire FDOT Concurrence to Bid the Design for construction	3 wks	Thu 4/19/18	Wed 5/9/18																												
11	Advertise the design for construction	4 wks	Thu 5/10/18	Wed 6/6/18																												
12	Identify Low Bidder and Conduct Preaward Meeting	1 wk	Thu 6/7/18	Wed 6/13/18																												
13	Review the bids and present the best combination to the BOCC for final directive at the BOCC transportation meeting	9 days	Thu 6/14/18	Tue 6/26/18																												
14	Present the contract with the the package decided in the BOCC transportation meeting for consent in the BOCC meeting	10 days	Wed 6/27/18	Tue 7/10/18																												
15	Conduct a Preconstruction meeting and Issue a NTP	1 wk	Wed 7/11/18	Tue 7/17/18																												
16	Construction	6 mons	Wed 7/18/18	Tue 1/1/19																												
17	Contract/Grant Closeout	3 mons	Wed 1/2/19	Tue 3/26/19																												
18	FDOT Agreement Dead Line Date	1 day	Tue 12/31/19	Tue 12/31/19																												
19	Phase # 2	227 days	Mon 7/1/19	Tue 5/12/20	[Timeline bar from 7/1/19 to 5/12/20]																											
20	BOCC Execution of the Agreement Between BOCC and FDOT	1 day	Mon 7/1/19	Mon 7/1/19																												
21	FDOT Execution of Agreement between BOCC and FDOT	2 wks	Tue 7/2/19	Mon 7/15/19																												
22	Advertise Phase #2 for construction	4 wks	Tue 7/16/19	Mon 8/12/19																												
23	Identify Low Bidder and Conduct Preaward Meeting	1 wk	Tue 8/13/19	Mon 8/19/19																												
24	Present the contractor with the lowest bidder to the BOCC for consent	1 day	Tue 8/27/19	Tue 8/27/19																												
25	Conduct a Preconstruction meeting and Issue a NTP	1 wk	Wed 8/28/19	Tue 9/3/19																												
26	Construction	6 mons	Wed 9/4/19	Tue 2/18/20																												
27	Contract/Grant Closeout	3 mons	Wed 2/19/20	Tue 5/12/20																												