

PUTNAM COUNTY
Public Works Department Projects

For Additional Information Call Public Works PH 386-329-0346

ROADWAY IMPROVEMENT PROJECTS

LOCATION	PROJECT DESCRIPTION	CURRENT STATUS
E.Pinellas Rd	The rock road is to be paved from SR 19 to Stokes Landing Road	The project design work is underway. Surveying and design is 30% completed. This project is expected to go out for bids in June, 2013
BECK/SLOAN CDBG	Infrastructure Improvements and Turn Lane for new business at US 17	Mittauer & Associates is the managing designer. The Project is complete except for Beck/Sloan to construct their facility.
2012 Dirt to Pave Roads	16 Roads from the selected Dirt to Pave road list will be paved this year	The first two phases have been completed. Close out is pending.
2012 Dirt to Pave Roads Phase III	6 Roads are added for Phase III work to Pave in the second quarter of 2013	This Project will add another 2.2 miles of dirt roads to be paved. The projects have been awarded. Work to start in June 2013.
CR 219 Resurfacing	SCRAP Grant - Roadway project to resurface the road from SR 26 to the Clay County line.	This Project will require extensive shoulder work and design by Public Works as proposed. Design proposals are to be advertised in the second quarter of 2013. Bidding advertisement is planned for June of 2013.
CR 209 Roadway Resurfacing	SCOP Grant - Roadway widen and resurface from Bostwck to US- 17 loop.	This Project will require extensive design and shoulder work and include multiple box culvert crossings. Design proposals are to be advertised in July of 2013.
Business Park Road Extension	County to phase construction plans and start building the Wes Larsen Blvd. Business Park roadway extension	Base earth work is completed and roadway drainage is underway. Project construction is expected to be completed by the end of July, 2013.

STORMWATER IMPROVEMENT PROJECTS

LOCATION	PROJECT DESCRIPTION	CURRENT STATUS
Port Comfort Road East Palatka	This is a project to reduce flooding at Port Comfort Road	Bid advertisement is underway. Construction is expected to begin in the third quarter of 2013
Palmetto Bluff Road Bostwick	Improve Drainage Channel downstream of roadway cross culvert and improve erosion control of 4'X10' Box Culvert	The bids for construction came in high, and are under review by FEMA. Construction may begin in the third quarter of 2013
Front Street Welaka	Project to Improve Road Culvert and prevent erosion damage caused by flooding	The design is being revised to reduce neighborhood impacts. The construction phase can be approved when additional funding is allocated. Construction could start in the third quarter of 2013
Browns Landing Road Palatka	Project to Improve Drainage Piping and prevent flooding along Macon Road	The construction phase is well underway. Construction of road base is finished. Drainage work is scheduled to be completed by the end of May, 2013.
CR 309C Road ditch Piping Project	Project to Repair damage and provide future mitigation, approved by FEMA Tropical Storm Debby flooding CR 309C	Public Works advertised an RFP, to repair and design piping to secure and protect the CR 309C roadway shoulders and drainage ditch. FEMA Public Assistance program approved work is expected to be completed by June 2014.

MULTI-USE TRAIL PROJECTS

LOCATION	PROJECT DESCRIPTION	CURRENT STATUS
East Palatka to US 17 Segment II	Palatka Multi-Use Trail construction over the Memorial bridge and through Main Street in The City of Palatka to US 17.	Construction continues on the Memorial Bridge walkway widening portion. The other portions of the multiuse trail are substantially complete. There was a problem with the railing and lighting conduit which will be corrected soon, and the entire Project is scheduled to be completed in June of 2013.
US 17 to SJRWMD Office Segment I	Palatka Multi-Use Trail along SR 100 crossing SR 19	Design for this project is underway. The Right of Way acquisition phases are scheduled to begin when FDOT funding becomes available (Possible Fiscal Year July 2019 funding).
Sun Avenue Sidewalk	Project to install sidewalk from Sun Avenue to CR 315	This Project is to be completed in Phases. So far 660 feet to Winton Avenue has been completed. It is expected that this 4.58 mile project will take several years to complete.
Palm Avenue Palatka	Multi-Use Trail – Concrete Sidewalk 5 ft wide from SR 20 to Silver Lake Drive	Project construction has started with the City of Palatka participation, it is complete from Crill Avenue to Campbell Street. The Campbell Street sidewalk is expected to be done in the summer of this year and an extension along Palm to Silver Lake Drive will be completed by the end of the Summer of 2013.

WATER AND WASTEWATER UTILITIES PROJECTS

LOCATION	PROJECT DESCRIPTION	CURRENT STATUS
San Mateo - Yelvington Road	New Wastewater Treatment Plant for East Palatka-San Mateo area	Final design and permitting is complete. Once funding is obligated, the Project is expected to be completed by December of 2014.

FERRY PROJECTS

LOCATION	PROJECT DESCRIPTION	CURRENT STATUS
Fort Gates Ferry	Build new Ferry landing facilities- replace old structures	The scope of work RFQ approvals are pending from FDOT. The preliminary design will be advertised as early as June of 2013.
Drayton Island Ferry	Build new Ferry landing facilities- replace old structures and upgrade ferry	The scope of work RFQ approvals are pending from FDOT. The preliminary design will be advertised as early as June of 2013.

CURRENT OTHER PUBLIC WORKS PROJECTS

<u>PROJECT</u>	<u>DESCRIPTION</u>	<u>ESTIMATED COMPLETION TIME</u>
Moody Road (Design and FDOT approvals)	Road Resurfacing and Turn Lane with sidewalk to SR 20	Under review pending further design and FDOT approvals
Dredging of Putnam Canal - Bostwick	Remove erosion sediment and plant debris. Install ditch blocks	Menzi Muck options pending
Dredging sediment Buffalo Bluff Road Canal Repair	Remove sediment left from FEMA repair work.	Menzi Muck work pending
GASB 34 County Road Sign Inventory	County Wide Traffic Signage	Two months +