

**PUTNAM COUNTY  
Public Works Department Projects**

For Additional Information Call Public Works at PH 386-329-0346

**ROADWAY IMPROVEMENT PROJECTS**

<b>LOCATION</b>	<b>PROJECT DESCRIPTION</b>	<b>CURRENT STATUS</b>	<b>ESTIMATED START OF CONSTRUCTION</b>	<b>ESTIMATED COMPLETION DATE</b>
East Pinellas Road	The road is to be paved from SR 19 to Stokes Landing Road	The project design work is 100% complete and is ready to be advertised. Eniment Domain proceedings are underway.	Construction bid opening in November, 2014. Estimated start of construction February, 2015.	August-15
2014 Dirt to Pave Roads	Twelve roads will be paved. The work is underway.	Most of the paving is already completed. The contractor is now working in the George's Lake area.		January-15
CR 219 Resurfacing	This roadway project is from SR 26 to the Clay County Line	Construction is 100% complete and closed out.		August-14
CR 209 Roadway Resurfacing	The resurfacing will add shoulders from Palmetto Bluff Road to US 17	The design phase is underway and is to be completed in six months, 60% plans submitted. Additional funding is being requested from FDOT.		May-15
Strickland Road Resurfacing	The County is to improve the pavement for the entire length of the roadway	Final punch list completed and ready for closeout.		September-14
2014 Road Resurfacing List	The County is to resurface 13.6 miles of roads	The project was awarded on June 24, 2014. Resurfacing of Old Peniel Road and Interlachen Lake Estates intersections is complete.		December-14
County Striping Project	Striping on roads throughout the County	The striping is being planned for the fall of 2014. A list of roads to be striped is being compiled		January-15
Holloway Road	Dirt to pave from SR 100 to Tinsley Road	This design-build project is pending an executed agreement with FDOT.		May-15
Forest Roads to Fort Gates Ferry	Dirt to pave with bike lane	This design-build project is pending an executed agreement with FDOT and the Division of Forestry.		July-15

**PUTNAM COUNTY**  
**Public Works Department Projects**

For Additional Information Call Public Works at PH 386-329-0346

CR 315 Resurfacing	The County is to resurface 3.4 miles of road from SR100 to the Clay County Line	The design phase is underway. Plans will be submitted for FDOT's approval and concurrence to advertise for construction bids.	February, 2015	April-15
--------------------	---------------------------------------------------------------------------------	-------------------------------------------------------------------------------------------------------------------------------	----------------	----------

**WATER AND WASTEWATER UTILITIES PROJECTS**

LOCATION	PROJECT DESCRIPTION	CURRENT STATUS		ESTIMATED COMPLETION DATE
San Mateo - Yelvington Road	New Wastewater Treatment Plant for East Palatka and San Mateo area	Pipe is currently being installed along Yelvington Road. Construction of the RIBS is underway.		March-15

**STORMWATER IMPROVEMENT PROJECTS**

LOCATION	PROJECT DESCRIPTION	CURRENT STATUS		ESTIMATED COMPLETION DATE
Port Comfort Road in East Palatka	This is a project to reduce flooding at Port Comfort Road	Construction is completed. The final closeout is pending.		December-14
Palmetto Bluff Road in Bostwick	The project is to improve the drainage channel crossing Palmetto Bluff Road	Construction is completed. The project close out is expected upon receipt of the final grant agency approvals. FEMA is closing out the project.		October-14
Front Street in Welaka	The project is to improve the cross culvert and reduce flooding	The design has been revised to reduce neighborhood impacts. The final design work and grant agency approvals are pending.		May-15

**PUTNAM COUNTY**  
**Public Works Department Projects**

For Additional Information Call Public Works at PH 386-329-0346

Browns Landing Road in Palatka	The project is to improve drainage and prevent flooding along Macon Road	The construction phase is completed. The project close out is expected upon final grant agency approvals. The County is adding additional drainage features. FEMA is closing out the project.	October-14
Towles Road Outfall	The project is to improve drainage in the surrounding areas.	A SJRWMD permit for engineering design completion was received on October 10th.	April-15
Eddie Vreen Road/Towles Road	The project is to improve drainage in the surrounding areas.	Engineering design complete. Bid document preparation is in progress.	March-15
CR 309C Road Ditch Piping Project	The project is to repair damage and provide future road ditch erosion protection.	The consultant design work is complete. Construction bids have been received and are under review. The contract is expected to be awarded when FEMA approves the box culvert modification. FEMA approval still pending.	July-15

**MULTI-USE TRAIL AND SIDEWALK PROJECTS**

<b>LOCATION</b>	<b>PROJECT DESCRIPTION</b>	<b>CURRENT STATUS</b>	<b>ESTIMATED COMPLETION DATE</b>
East Palatka to US 17 Segment II	Palatka Multi-Use Trail construction over the Memorial Bridge and through Main Street in the City of Palatka to US 17	Construction of this project is complete. The project is pending final acceptance and completion of close out documentation. Final reimbursement from FDOT has been received.	September-14
US 17 to SJRWMD Office Segment 1	Palatka Multi-Use Trail along SR 100 with a crossing of SR 19	The right-of-way acquisition is scheduled to begin this year. Possible construction could begin in 2019.	December-20

**PUTNAM COUNTY**  
**Public Works Department Projects**

For Additional Information Call Public Works at PH 386-329-0346

Sun Avenue Sidewalk	The project to install sidewalk from Sun Avenue on SR 20 through Interlachen Lake Estates to CR 315	This project was to be completed in phases. Funding for FY-2020 construction has been withdrawn by FDOT due to reduction in available funds. A new application under the Transportation Alternatives Program will be submitted for consideration for funding in FY-2021.	December-21
Palm Avenue in Palatka	Concrete sidewalk 5 feet wide from SR 20 to Silver Lake Drive	Sidewalk construction along Palm Avenue from Campbell Street to Silver Lake Drive began in April, 2014. This construction is to be completed in October when additional funds become available.	October-14

**FERRY PROJECTS**

LOCATION	PROJECT DESCRIPTION	CURRENT STATUS	ESTIMATED COMPLETION DATE
Fort Gates Ferry	Build new ferry landing facilities and replace old structures	The design planning is underway. Completion of the surveys and approval of the recommendations in the feasibility report are pending.	March-16
Drayton Island Ferry	Build new ferry landing facilities and replace old structures and upgrade ferry	The design planning is underway. Completion of the surveys and approval of the recommendations in the feasibility report are pending.	March-16

**PUTNAM COUNTY**  
**Public Works Department Projects**

For Additional Information Call Public Works at PH 386-329-0346

**OTHER CURRENT PUBLIC WORKS PROJECTS**

<b>LOCATION</b>	<b>PROJECT DESCRIPTION</b>	<b>CURRENT STATUS</b>		<b>ESTIMATED COMPLETION DATE</b>
Moody Road	Road resurfacing and turn lane with sidewalk to SR 20	Pending further design and FDOT approvals, bid plans are being prepared. Bidding is expected to begin in October of 2014. One property sale is pending. Advertisement for construction bids is expected to begin in December, 2014.		May-15
Moody Road Cross Culvert Failure Replacements	The project is to install new cross culverts	The major work is complete. The road asphalt patch repair work and backslope erosion repairs have been completed. A headwall and guardrail need to be installed.		November-14
Brick Road Repairs	Turner Road and other East Palatka brick roads	Work is expected to begin on Turner Road in the third quarter of 2014		June-15