

<b>PUTNAM COUNTY</b>			
<b>Public Works Department Projects</b>			
<u>For Additional Information Call Public Works PH 386-329-0346</u>			
<b><u>ROADWAY IMPROVEMENT PROJECTS</u></b>			<b>EST. COMPLETION</b>
<b>LOCATION</b>	<b>PROJECT DESCRIPTION</b>	<b>CURRENT STATUS</b>	<b>month/year</b>
E. Pinellas Rd	The road is to be paved from SR 19 to Stokes Landing Road	The project design work is at 60% complete. The Project will be advertised by July of 2014.	<b>December-14</b>
2014 Dirt to Pave Roads	Twelve (12) Roads will be paved starting in the spring of 2014	These Road Projects are advertised for March 27, 2014.	<b>December-14</b>
CR 219 Resurfacing	This roadway project is from SR 26 to the Clay County line.	The Contractor has been awarded the bid and a notice to proceed was issued.	<b>June-14</b>
CR 209 Roadway Resurfacing	The resurfacing will add shoulders from Palmetto Bluff Road to US- 17.	The construction phase is planned for the summer of 2014	<b>May-15</b>
Strickland Road Resurfacing	The County is to improve the pavement for the entire length of the roadway.	The work will cover 1.65 miles of existing paved roadway.	<b>July-14</b>
Business Park Road Extension	The County built the Wes Larsen Blvd., Business Park roadway extension.	The roadway project work is finished.	<b>March-14</b>
2014 Road Resurfacing List	The County is to resurface existing pavements	13.6 miles of roads are to be resurfaced including some intersection improvements in the Interlachen area.	<b>July-14</b>
County Striping Project	Striping on roads throughout the County	The striping is being planned for the Fall of 2014	<b>September-14</b>

<b><u>WATER AND WASTEWATER UTILITIES PROJECTS</u></b>			
<b>LOCATION</b>	<b>PROJECT DESCRIPTION</b>	<b>CURRENT STATUS</b>	<b>EST. COMPLETION month/year</b>
San Mateo - Yelvington Road	New Wastewater Treatment Plant for East Palatka-San Mateo area	The low bidder was awarded the construction work and given a notice to proceed effective March 24th, 2014	<b>March-15</b>

<b><u>STORMWATER IMPROVEMENT PROJECTS</u></b>			
<b>LOCATION</b>	<b>PROJECT DESCRIPTION</b>	<b>CURRENT STATUS</b>	<b>EST. COMPLETION month/year</b>
Port Comfort Road East Palatka	This is a project to reduce flooding at Port Comfort Road	The County has Awarded the Project and Construction will begin April 14, 2014	<b>July-14</b>
Palmetto Bluff Road Bostwick	Project is to improve the drainage channel crossing Palmetto Bluff Road.	Construction began in November. The heavy rains have created some delays.	<b>April-14</b>
Front Street Welaka	The project is to Improve the cross culvert and reduce flooding.	The design has been revised to reduce neighborhood impacts. The final design work approval is pending.	<b>October-14</b>
Browns Landing Road Palatka	The project is to improve drainage and prevent flooding along Macon Road.	The construction phase is completed. Close out is pending final inspection approval.	<b>April-14</b>
CR 309C Road Ditch Piping Project	The project is to repair damage and provide future road ditch erosion protection.	The consultant design work is underway. The bid advertisement is expected in April of 2014.	<b>December-14</b>

<b><u>MULTI-USE TRAIL &amp; SIDEWALK PROJECTS</u></b>			
<b>LOCATION</b>	<b>PROJECT DESCRIPTION</b>	<b>CURRENT STATUS</b>	<b>EST. COMPLETION month/year</b>
East Palatka to US 17 Segment II	Palatka Multi-Use Trail construction over the Memorial bridge and through Main Street in The City of Palatka to US 17.	Construction of this project is complete. The Project is pending final acceptance and completion of close out documentation.	<b>April-14</b>
US 17 to SJRWMD Office Segment I	Palatka Multi-Use Trail along SR 100 with a crossing of SR 19	The Right of Way acquisition phases are scheduled to begin when FDOT funding becomes available. (Possible Fiscal Year July 2019 funding for construction).	<b>December-20</b>
Sun Avenue Sidewalk	The project to install sidewalk from Sun Avenue on SR 20 through the ILE to CR 315.	This Project is to be completed in phases. FDOT funding to complete this 4.58 mile project is pending.	<b>December-20</b>
Palm Avenue Palatka	Concrete Sidewalk 5 ft wide from SR 20 to Silver Lake Drive	The sidewalk along Palm from Campbell Street to Silver Lake Drive is expected to begin by the middle of April.	<b>June-14</b>

<b><u>FERRY PROJECTS</u></b>			
<b>LOCATION</b>	<b>PROJECT DESCRIPTION</b>	<b>CURRENT STATUS</b>	<b>EST. COMPLETION</b>
Fort Gates Ferry	Build new ferry landing facilities- replace old structures	The design planning is underway and surveying to complete the feasibility report is pending.	<b>February-15</b>
Drayton Island Ferry	Build new ferry landing facilities- replace old structures and upgrade ferry	The design planning is underway and surveying to complete the feasibility report is pending.	<b>February-15</b>

<b><u>CURRENT OTHER PUBLIC WORKS PROJECTS</u></b>			
<b><u>PROJECT</u></b>	<b><u>DESCRIPTION</u></b>	<b><u>ESTIMATED COMPLETION TIME</u></b>	<b><u>EST. COMPLETION</u></b>
Moody Road	Road Resurfacing and Turn Lane with sidewalk to SR 20	Pending further design and FDOT approvals, bid plans are being prepared. Construction is expected to begin in August of 2014. One owner hold out is pending.	<b>September-14</b>
Moody Road cross culvert failure replacements	The Project is to install new cross culverts.	The major work is complete. Further work is planned to replace the guardrail spacing blocks.	<b>April-14</b>
GASB 34 County Road Sign Inventory	County Wide Traffic Signage	Inventory work in the County is 75% complete. Completion is expected in eight months +.	<b>November-14</b>
East Palatka Drainage System Maintenance	Clean ditches and canals in East Palatka and restore dirt roads.	Work is expected to begin by the end of March.	<b>June-14</b>
Brick Road Repairs	Turner Road and other East Palatka brick roads	Work is expected to begin on Turner Road in the second quarter of 2014.	<b>June-15</b>