

## Public Works Department Projects

For Additional Information Call Public Works PH 386-329-0346

### ROADWAY IMPROVEMENT PROJECTS

LOCATION	PROJECT DESCRIPTION	CURRENT STATUS
CR 309C Palatka	This is a project to widen and to pave CR 309C and Motes Road and add a new multi-use trail	The Project is complete, January 2012. Construction began in May. Project grand opening dedication is set for January 20.
BECK/SLOAN CDBG	Infrastructure Improvements and Turn Lane for new business at US 17	Mittauer & Associates is the managing designer. The utilities are revised, sewer work and road is to be completed in January.
CR -21 South of SR 20	Asphalt Widening and Resurfacing Project extending south to Marion County	This Project is a FDOT funded project and the design is being done in house and is underway. The schedule for construction is planned for the second quarter of 2012.
Paradise Shores Road	County to replace culverts and add new asphalt resurfacing to the existing road.	New culverts to be ordered. The Bid documents for resurfacing work are being prepared for a March 2012 bid letting.
SR 19 at Point of Woods	County to design and install a Left Turn Lane on State Road #19	Design consultant Civil Services Engineers has submitted for FDOT approval of 60% design plans. County is still on schedule for Construction to Start by July 2012.

### STORMWATER IMPROVEMENT PROJECTS

LOCATION	PROJECT DESCRIPTION	CURRENT STATUS
Port Comfort Road East Palatka	This is a project to reduce flooding at Port Comfort Road	Federal Funding Approved. Completed Design was submitted to FEMA for approval. Construction is expected to begin in the second quarter of 2012
Palmetto Bluff Road Bostwick	Improve Drainage Channel downstream of 4'X10' Concrete Box Culvert	Federal Funding Approved; Consultant has completed the design improvements. Design was submitted to FEMA for approval. Construction is expected to begin in the second quarter of 2012
Front Street Welaka	Project to Improve Road Culvert and prevent erosion damage caused by flooding	FEMA Grant is Approved. The design is underway, ditch design construction may be altered and a design extension requested. Construction could begin as early as the third quarter of 2012
Browns Landing Road Palatka	Project to Improve Drainage Piping and prevent flooding along Macon Road	FEMA Grant is Approved. The design was completed by consultant and submitted to FEMA for approval. Construction is expected to begin in the second quarter of 2012
Roddy Road - Two Mile Creek	Project to Improve Road Culvert and prevent erosion damage caused by flooding	FEMA Grant Project is approved. SJRWMD Permit and the USACOE Permit is approved. Request for Bids was advertised on January 19th. Construction is expected to begin in the first quarter of 2012

**DESIGN AND PLANNING PROJECTS**

<b>LOCATION</b>	<b>PROJECT DESCRIPTION</b>	<b>CURRENT STATUS</b>
Ocala National Forest	Florida Black Bear National Scenic Byway Corridor – Master Plan Study	The Master Plan work is expected to be completed by March 2012. Most of the Master Plan has been compiled. Meet Us on the Byway event is planned for February 25, 2012.

**MULTI-USE TRAIL PROJECTS**

<b>LOCATION</b>	<b>PROJECT DESCRIPTION</b>	<b>CURRENT STATUS</b>
East Palatka to US 17 Segment II	Palatka Multi-Use Trail over the Memorial bridge and through Main Street in The City of Palatka to US 17	Design for this project has been approved by FDOT. Construction is planned to go out for competitive bids as early as February 1, 2012. The final bid documents are completed and bidding advertisement is scheduled.
US 17 to SJRWMD Office Segment I	Palatka Multi-Use Trail along SR 100 crossing SR 19	Design for this project is underway. The Right of Way acquisition phases are scheduled to begin when FDOT funding becomes available (Possible Fiscal Year July 2015 funding).
US 17 Sidewalk	Pomona Park on US 17 from Lake Street to Feagle Avenue	The Design Build Project has been awarded and Design-Contractor team kick off meeting date is set. Design and construction to be underway and is expected to take 90 days to complete.
Palm Avenue Palatka	Multi-Use Trail – Concrete Sidewalk 5 ft wide from SR 20 to Silver Lake Drive	Project construction has started with City of Palatka participation, it is complete from Crill Avenue to Campbell Street.

**WATER AND WASTEWATER UTILITIES PROJECTS**

<b>LOCATION</b>	<b>PROJECT DESCRIPTION</b>	<b>CURRENT STATUS</b>
Port Buena Vista in East Palatka	This Project is to improve Plant performance by reducing infiltration by replacing the damaged collection system	This CDBG wastewater treatment system improvement project has been Awarded. The construction Project will be underway in February of 2012
Paradise Point Wastewater Treatment Plant	This Project is to improve Plant performance by reducing infiltration by replacing the damaged collection system	This CDBG wastewater treatment system improvement project has been Awarded. The construction Project will be underway in February of 2012.
San Mateo - Yelvington Road	New Wastewater Treatment Plant for East Palatka-San Mateo area	Design is underway and final design completion as well as the beginning of construction is planned for December of 2012. The Project is expected to completed by December 2014.

**FERRY PROJECTS**

<b>LOCATION</b>	<b>PROJECT DESCRIPTION</b>	<b>CURRENT STATUS</b>
Fort Gates Ferry	Build new Ferry landing facilities- replace old structures	The scope of work design-build is expected to start by November of 2012. The Design Build RFP is pending receipt of FDOT approval.
Drayton Island Ferry	Build new Ferry landing facilities- replace old structures and upgrade ferry	The scope of work design-build is expected to start by November of 2012. The Design Build RFP is pending receipt of FDOT approval.

**CURRENT OTHER PUBLIC WORKS PROJECTS**

<b><u>PROJECT</u></b>	<b><u>DESCRIPTION</u></b>	<b><u>COMPLETION ESTIMATED TIME</u></b>
Moody Road (Design and FDOT approvals)	Resurfacing & Turn Lane and sidewalk to SR 20	1st quarter of 2012
PW Septic Tank Repair (new design is pending)	Repair Compound Septic Field	five months-pending
Sun Avenue Sidewalk	Sidewalk ILE North	on-going
Dredging of Jewel Lake connections	Pending FDEP meeting	One month +
Dedging of Putnam Canal - Bostwick	Remove erosion sediment	One month +
Palmetto Bluff Box Culverts Extensions	Concrete Box Culvert Widening Additions and Shoulder Work	One month +
GASB 34 County Road Sign Inventory	County Wide Traffic Signage	Three months +