

**PUTNAM COUNTY**  
**Public Works Department Projects**

For Additional Information Call Public Works PH 386-329-0346

**ROADWAY IMPROVEMENT PROJECTS**

<b>LOCATION</b>	<b>PROJECT DESCRIPTION</b>	<b>CURRENT STATUS</b>
E.Pinellas Rd	The rock road is to be paved from SR 19 to Stokes Landing Road	The project design work is being negotiated with a consultant from the County's approved consultants list
BECK/SLOAN CDBG	Infrastructure Improvements and Turn Lane for new business at US 17	Mittauer & Associates is the managing designer. The Project is complete except for Beck/Sloan to designate the easement for installed Palatka utilities.
CR -21 South of SR 20	Asphalt Widening and Resurfacing Project extending south to Marion County	This Project is under construction and is 60% complete. The Project will likely be completed in August ahead of schedule.
Paradise Shores Road	County to replace culverts and add new asphalt resurfacing to the existing road.	New culverts are installed by County crews. The Bid documents for resurfacing work are being prepared for an August 2012 bid advertisement.
2012 Dirt to Pave Roads	15 Roads from the selected Dirt to Pave road list will paved this year	The Project's first six roads have Bids which are due on August 2nd 2012. The second phase Bid documents are being prepared in order to start construction in September of 2012
SR 19 at Point of Woods	County to design and install a Left Turn Lane on State Road #19	County Awarded the Project in July and construction is to start in August of 2012. The construction will take 60 days to complete.

**STORMWATER IMPROVEMENT PROJECTS**

<b>LOCATION</b>	<b>PROJECT DESCRIPTION</b>	<b>CURRENT STATUS</b>
Port Comfort Road East Palatka	This is a project to reduce flooding at Port Comfort Road	Federal Funding Approved. Completed Design was submitted to FEMA for approval. Construction is expected to begin in the fourth quarter of 2012
Palmetto Bluff Road Bostwick	Improve Drainage Channel downstream of roadway cross culvert and improve erosion control of 4'X10' Box Culvert	Federal Funding Approved; Consultant has completed the design improvements. Design was submitted to FEMA for approval. Construction is expected to begin in the fourth quarter of 2012
Front Street Welaka	Project to Improve Road Culvert and prevent erosion damage caused by flooding	FEMA Grant is Approved. The design is underway, ditch design construction may be altered and a design extension requested. Construction could begin as early as the fourth quarter of 2012
Browns Landing Road Palatka	Project to Improve Drainage Piping and prevent flooding along Macon Road	FEMA Grant is Approved. The design was completed by consultant and submitted to FEMA for approval. Construction is expected to begin in the fourth quarter of 2012
Roddy Road - Two Mile Creek	Project to Improve Road Culvert and prevent erosion damage caused by flooding	Construction is completed, close out work is expected by the end of July 2012

**DESIGN AND PLANNING PROJECTS**

<b>LOCATION</b>	<b>PROJECT DESCRIPTION</b>	<b>CURRENT STATUS</b>
Ocala National Forest	Florida Black Bear National Scenic Byway Corridor – Master Plan Study	The Master Plan work has been completed. For more information look at the on-line web site <a href="http://www.floridablackbearsenicbyway.org">www.floridablackbearsenicbyway.org</a>

**MULTI-USE TRAIL PROJECTS**

<b>LOCATION</b>	<b>PROJECT DESCRIPTION</b>	<b>CURRENT STATUS</b>
East Palatka to US 17 Segment II	Palatka Multi-Use Trail over the Memorial bridge and through Main Street in The City of Palatka to US 17	The Project Bids are approved by FDOT. The construction was awarded and the pre-construction meeting is planned for July 23, 2012. Construction will take 300 days to complete; including the bridge walkway widening portion.
US 17 to SJRWMD Office Segment I	Palatka Multi-Use Trail along SR 100 crossing SR 19	Design for this project is underway. The Right of Way acquisition phases are scheduled to begin when FDOT funding becomes available (Possible Fiscal Year July 2015 funding).
US 17 Sidewalk	Pomona Park on US 17 from Lake Street to Feagle Avenue	The Design Build Project has been approved for construction by FDOT. Submittal approvals are pending final reviews by FDOT. Construction is set for August 2012.
Palm Avenue Palatka	Multi-Use Trail – Concrete Sidewalk 5 ft wide from SR 20 to Silver Lake Drive	Project construction has started with the City of Palatka participation, it is complete from Crill Avenue to Campbell Street. The Campbell Street sidewalk is expected to be done within the next few months and an extension to Silver Lake Drive will be completed by Summer 2013

**WATER AND WASTEWATER UTILITIES PROJECTS**

<b>LOCATION</b>	<b>PROJECT DESCRIPTION</b>	<b>CURRENT STATUS</b>
Port Buena Vista in East Palatka	This Project is to improve Plant performance by reducing infiltration by replacing the damaged collection system	This CDBG Project is 100% complete. Close out and final inspections are pending in August.
Paradise Point Wastewater Treatment Plant	This Project is to improve Plant performance by reducing infiltration by replacing the damaged collection system	This CDBG Project is 100% complete. Close out and final inspections are pending in August.
San Mateo - Yelvington Road	New Wastewater Treatment Plant for East Palatka-San Mateo area	Design is underway and final design completion as well as the beginning of construction is planned for November of 2012. The Project is expected to be completed by December 2014.

**FERRY PROJECTS**

<b>LOCATION</b>	<b>PROJECT DESCRIPTION</b>	<b>CURRENT STATUS</b>
Fort Gates Ferry	Build new Ferry landing facilities- replace old structures	The scope of work design-build is expected to start by September of 2012. The preliminary Study may begin as early as August of 2012. The RFP is pending receipt of FDOT approval.
Drayton Island Ferry	Build new Ferry landing facilities- replace old structures and upgrade ferry	The scope of work design-build is expected to start by September of 2012. The preliminary study may begin as early as August of 2012. The RFP is pending receipt of FDOT approval.

**CURRENT OTHER PUBLIC WORKS PROJECTS**

<b><u>PROJECT</u></b>	<b><u>DESCRIPTION</u></b>	<b><u>COMPLETION ESTIMATED TIME</u></b>
Moody Road (Design and FDOT approvals)	Resurfacing & Turn Lane and sidewalk to SR 20	Under review pending FDOT approvals
Sun Avenue SIDEWALK	Sidewalk ILE North	460 feet completed of 24,190 feet total. Or 1.9% completed
Dredging of Jewel Lake connections	Pending FDEP requires full ERP Permits.	Menzi Muck option pending
Dredging of Putnam Canal - Bostwick	Remove erosion sediment and plant debris	Menzi Muck options pending
Dredging sediment Buffalo Bluff Road Canal Repair	Remove sediment left from FEMA repair work	Menzi Muck options pending
Palmetto Bluff Road Box Culverts Extensions	Concrete Box Culvert Widening Additions and Shoulder Work	Boxes Complete - Wing walls Installation to start in August
GASB 34 County Road Sign Inventory	County Wide Traffic Signage	Two months +