

**PUTNAM COUNTY**  
**Public Works Department Projects**

For Additional Information Call Public Works PH 386-329-0346

**ROADWAY IMPROVEMENT PROJECTS**

<b>LOCATION</b>	<b>PROJECT DESCRIPTION</b>	<b>CURRENT STATUS</b>
E.Pinellas Rd	The rock road is to be paved from SR 19 to Stokes Landing Road	The project design work has been awarded to a consultant from the County's approved consultants list. Surveying and design to begin in September. This project is expected to go out for bids by February, 2013
BECK/SLOAN CDBG	Infrastructure Improvements and Turn Lane for new business at US 17	Mittauer & Associates is the managing designer. The Project is complete except for Beck/Sloan to designate the easement for utilities and to construct their facility.
CR -21 South of SR 20	Asphalt Widening and Resurfacing Project extending south to Marion County	This Project is under construction and is 75% complete. The Project final paving is underway, and will likely be completed in September ahead of schedule.
Paradise Shores Road	County to replace culverts and add new asphalt resurfacing to the existing road.	New culverts were installed by County crews. The design for resurfacing work is complete. Bid advertisement and bids are due in by the end of September 2012.
2012 Dirt to Pave Roads	16 Roads from the selected Dirt to Pave road list will paved this year	The Project's first six roads have been awarded and the contractor will start work in the beginning of October. The second phase of ten roads are scheduled to be awarded in September.
SR 19 at Point of Woods	County to design and install a Left Turn Lane on State Road #19	The County Awarded the Project in July and construction is mostly complete. The construction close out is pending in October.
Business Park Road Extension	County to phase construction plans and start building the Wes Larsen Blvd. Business Park roadway extension	County has awarded the design plan phasing and permit submittal work to a consultant. The Consultant has completed plans and the Bid submittal is set for September 27, 2012. Construction is expected to begin by November, 2012.

**STORMWATER IMPROVEMENT PROJECTS**

<b>LOCATION</b>	<b>PROJECT DESCRIPTION</b>	<b>CURRENT STATUS</b>
Port Comfort Road East Palatka	This is a project to reduce flooding at Port Comfort Road	Federal Funding through FEMA is Approved. Completed design was submitted to FEMA for approval. Construction is expected to begin in the fourth quarter of 2012
Palmetto Bluff Road Bostwick	Improve Drainage Channel downstream of roadway cross culvert and improve erosion control of 4'X10' Box Culvert	The Consultant has completed the design improvements. Design was approved, and FEMA has approved the agreement for the construction phase. Construction is expected to begin in the fourth quarter of 2012
Front Street Welaka	Project to Improve Road Culvert and prevent erosion damage caused by flooding	Federal Funding through FEMA is Approved. The design is complete. An extension is approved to acquire easements for this project, until November 30, 2012 The construction phase can be approved by the last quarter of 2012
Browns Landing Road Palatka	Project to Improve Drainage Piping and prevent flooding along Macon Road	Federal Funding through FEMA is Approved. The design was completed by the consultant, and FEMA, has approved the agreement to start the construction Phase. Construction is expected to begin in the fourth quarter of 2012

**MULTI-USE TRAIL PROJECTS**

<b>LOCATION</b>	<b>PROJECT DESCRIPTION</b>	<b>CURRENT STATUS</b>
East Palatka to US 17 Segment II	Palatka Multi-Use Trail over the Memorial bridge and through Main Street in The City of Palatka to US 17	The construction is underway and a ground breaking is scheduled for October 2, 2012. Construction will take 300 days to complete; including the bridge walkway widening portion.
US 17 to SJRWMD Office Segment I	Palatka Multi-Use Trail along SR 100 crossing SR 19	Design for this project is underway. The Right of Way acquisition phases are scheduled to begin when FDOT funding becomes available (Possible Fiscal Year July 2015 funding).
US 17 Sidewalk	Pomona Park on US 17 from Lake Street to Feagle Avenue	The Design Build Project has been constructed. Submittal approvals and final walk through has been completed. Final acceptance is pending.
Palm Avenue Palatka	Multi-Use Trail – Concrete Sidewalk 5 ft wide from SR 20 to Silver Lake Drive	Project construction has started with the City of Palatka participation, it is complete from Crill Avenue to Campbell Street. The Campbell Street sidewalk is expected to be done early next year and an extension along Palm to Silver Lake Drive will be completed by Summer 2013

**WATER AND WASTEWATER UTILITIES PROJECTS**

<b>LOCATION</b>	<b>PROJECT DESCRIPTION</b>	<b>CURRENT STATUS</b>
Port Buena Vista in East Palatka	This Project is to improve Plant performance by reducing infiltration by replacing the damaged collection system	This CDBG Project is 100% complete.
Paradise Point Wastewater Treatment Plant	This Project is to improve Plant performance by reducing infiltration by replacing the damaged collection system	This CDBG Project is 100% complete.
San Mateo - Yelvington Road	New Wastewater Treatment Plant for East Palatka-San Mateo area	Final design completion, as well as the beginning of the construction phase, is planned for early 2013. The Project is expected to be completed by December of 2014.

**FERRY PROJECTS**

<b>LOCATION</b>	<b>PROJECT DESCRIPTION</b>	<b>CURRENT STATUS</b>
Fort Gates Ferry	Build new Ferry landing facilities- replace old structures	The scope of work approvals are expected by September of 2012. The preliminary Design Study may begin as early as October of 2012. The RFP is pending receipt of FDOT review approval.
Drayton Island Ferry	Build new Ferry landing facilities- replace old structures and upgrade ferry	The scope of work approvals are expected by September of 2012. The preliminary study may begin as early as October of 2012. The RFP is pending receipt of FDOT review approval.

**CURRENT OTHER PUBLIC WORKS PROJECTS**

<b><u>PROJECT</u></b>	<b><u>DESCRIPTION</u></b>	<b><u>COMPLETION ESTIMATED TIME</u></b>
Moody Road (Design and FDOT approvals)	Road Resurfacing and Turn Lane with sidewalk to SR 20	Under review pending further design and FDOT approvals
Sun Avenue SIDEWALK	Sidewalk ILE North	460 feet completed of 24,190 feet total. Or 1.9% completed
Dredging of Jewel Lake connections	Pending SJRWMD and FDEP full ERP Permits.	Permit Application Pending response.
Dredging of Putnam Canal - Bostwick	Remove erosion sediment and plant debris	Menzi Muck options pending
Dredging sediment Buffalo Bluff Road Canal Repair	Remove sediment left from FEMA repair work	Menzi Muck owner easement pending
GASB 34 County Road Sign Inventory	County Wide Traffic Signage	Two months +