

## Public Works Department Projects

For Additional Information Call Public Works PH 386-329-0346

### ROADWAY IMPROVEMENT PROJECTS

LOCATION	PROJECT DESCRIPTION	CURRENT STATUS
CR 309C Palatka	This is a project to widen and to pave CR 309C and Motes Road and add a new multi-use trail	The Project is over 80% complete, October 2011. Construction began in May. Paving is partly done, multi-use trail completion and final paving is planned for November.
CR 309C/1st Street	Resurfacing from SR 20 to St. Johns Ave.	Construction is substantially complete and expected to be closed out by the end of October of 2011.
Huntington Shortcut Road	Ashalp Overlay Paving Project from CR 308 to Yardly Road near Old Highway 17	Bids have been reviewed and Project Awards are in place. Work to be completed by the end of December 2011
BECK/SLOAN CDBG	Infrastructure Improvements and Turn Lane for new business at US 17	Mittauer & Associates is the managing designer. The utilities are revised, sewer work and road base is started October 2011.
CR -21 South of SR 20	Asphalt Widening and Resurfacing Project extending south to Marion County	This Project is FDOT funded and is under Design; scheduled for construction in the first quarter of 2012.
Paradise Shores RD	County to replace culverts and add new asphalt resurfacing to the existing road	Culverts to be ordered. The Bid documents for resurfacing work are being prepared for a January 2012 bid letting.
SR 19 at Point of Woods	County to design and install a Left Turn Lane on State Road #19	Design consultants have submitted for the County letters of interest and consultant short list and negotiations are pending.
Union Ave. Asphalt resurfacing	Union Avenue from Old Highway 17 to US 17 by Crescent City High School	The Union Avenue project is to be Awarded and the Pre-Construction Meeting is to be held in October 2011.

### STORMWATER IMPROVEMENT PROJECTS

LOCATION	PROJECT DESCRIPTION	CURRENT STATUS
Port Comfort Road East Palatka	This is a project to reduce flooding at Port Comfort Road	Federal Funding Approved. Design is underway. Construction is expected to begin in the second quarter of 2012
Palmetto Bluff Road Bostwick	Improve Drainage Channel downstream of 4'X10' Concrete Box Culvert	Federal Funding Approved; consultant is designing the improvements. Construction is expected to begin in the second quarter of 2012
Front Street Welaka	Project to Improve Road Culvert and prevent erosion damage caused by flooding	FEMA Grant is Approved. The design is underway, ditch design extension and construction may begin as early as the second quarter of 2012
Browns Landing Road Palatka	Project to Improve Drainage Piping and prevent flooding along Macon Road	FEMA Grant is Approved. The design is underway. Construction is expected to begin in the second quarter of 2012
Roddy Road - Two Mile Creek	Project to Improve Road Culvert and prevent erosion damage caused by flooding	FEMA Grant Program Application is under review. SJRWMD Permit and the USACOE Permit is approved. Construction is expected to begin in the first quarter of 2012

**DESIGN AND PLANNING PROJECTS**

<b>LOCATION</b>	<b>PROJECT DESCRIPTION</b>	<b>CURRENT STATUS</b>
Ocala National Forest	Florida Black Bear National Scenic Byway Corridor – Master Plan Study	Consultant is writing the Master Plan. The work is expected to be completed by the end of the year. Several meetings and design initiatives have been completed.

**MULTI-USE TRAIL PROJECTS**

<b>LOCATION</b>	<b>PROJECT DESCRIPTION</b>	<b>CURRENT STATUS</b>
East Palatka to US 17 Segment II	Palatka Multi-Use Trail over the Memorial bridge and through Main Street in The City of Palatka to US 17	Design for this project is close to completion. Construction is planned to go out for competitive bids as early as the fourth quarter of 2011. It is awaiting the submission and approval of a SIS exception to be submitted by the design Consultant
US 17 to SJRWMD Office Segment I	Palatka Multi-Use Trail along SR 100 crossing SR 19	Design for this project is underway. The Right of Way acquisition phases are scheduled to begin when FDOT funding becomes available (Possibly Fiscal Year July 2015 funding).
US 17 Sidewalk	Pomona Park on US 17 from Lake Street to Feagle Avenue	The Design Build Project is planned for design and construction to be Re-Bid. FDOT approval is expected in October 2011.
Palm Avenue Palatka	Multi-Use Trail – Concrete Sidewalk 5 ft wide from SR 20 to Silver Lake Drive	Project construction has started with joint City of Palatka participation, it is complete from Crill Avenue to Campbell Street.

**WATER AND WASTEWATER UTILITIES PROJECTS**

<b>LOCATION</b>	<b>PROJECT DESCRIPTION</b>	<b>CURRENT STATUS</b>
Port Buena Vista Subdivision East Palatka	This Project is to improve Plant performance by reducing infiltration by replacing the damaged collection system	Design for this CDBG Project is complete. The construction Project will be Re-Bid. There was a sole bidder who was significantly over budget. If subsequent bids are acceptable, construction may begin in December 2011.
Paradise Point Wastewater Treatment Plant	This Project is to improve Plant performance by reducing infiltration by replacing the damaged collection system	Design for this CDBG Project is complete. The construction Project will be Re-Bid. There was a sole bidder who was significantly over budget. If subsequent bids are acceptable, construction may begin in December 2011.
San Mateo - Yelvington Road	New Wastewater Treatment Plant for East Palatka-San Mateo area	Design is underway and construction is planned to start in May of 2012 and is expected to take 18 months to complete.

**FERRY PROJECTS**

<b>LOCATION</b>	<b>PROJECT DESCRIPTION</b>	<b>CURRENT STATUS</b>
Fort Gates Ferry	Build new Ferry landing facilities- replace old structures	The scope of work is to start in November of 2011. The Design Build RFP is pending FDOT approval.
Drayton Island Ferry	Build new Ferry landing facilities- replace old structures and upgrade ferry	The scope of work is to start in November of 2011. The Design Build RFP is pending FDOT approvals.

**CURRENT OTHER PUBLIC WORKS PROJECTS**

<b><u>PROJECT</u></b>	<b><u>DESCRIPTION</u></b>	<b><u>COMPLETION ESTIMATED TIME</u></b>
Moody Road	Resurfacing & Turn Lane to SR 20	two months+DOT
PW Septic Tank Repair (Variance permit pending)	Repair Compound Septic Field	five months-pending
Sun Avenue Sidewalk	Sidewalk ILE North	on-going
Crescent City Multi-Use Trail	Along CR 308 Trail FDOT LAP	pending agreement
Palmetto Bluff Box Culverts Extensions	Concrete Culvert Widening Shldr	two months +
GASB 34 County Road Sign Inventory	County Wide Traffic Signage	Two months +